



ALS Inspection Chile SpA
 Limache 3405, Office 61
 Viña del Mar, CHILE
 T +56 32 2545 500

Arica - Iquique - Antofagasta - Valparaíso - Santiago - San Antonio - Talcahuano - Puerto Montt - Punta Arenas

Draught Survey Certificate

Report Nr. **THO-2511-2475** Date issued **December 6, 2025**
 Port of survey **CABO FROWARD-CORONEL**
 Ship's name **GENCO RHONE Voy. 2505**
 Type of Cargo **CANE RAW SUGAR IN BULK** Cargo discharged **50.415,43 MT**
 Remarks:

		INITIAL DRAFT		NOVEMBER 30, 2025/ 03:10 LT TO 04:30 LT		
		Aft	Mid	Ford	L.Ship	
Port	12,2300	12,1400	11,9500	LBP		10952,00
Starboard	12,1400	12,0500	11,9100			185,34
Mean	12,1850	12,0950	11,9300	Tpc		59,032
Corr'n to Perpendicular	0,0166	-0,0008	-0,0099	Lcf (-Ford)		4,003
Draught	12,2016	12,0942	11,9201	Trim		0,2815
3/4 Mean Draught	Extreme	12,0859		Mct+		861,99
Disp @ 1,0250		63717,43		Mct-		853,40
Trim Correction A		35,89				
Trim Correction B		0,18		IFO & DO		1239,47
Corrected Displacement		63753,50		Fresh & DW		249,00
Density of Dock Water		1,0235		Ballast		71,82
Displacement @ Density		63660,20		Other		0,00
Variables		1560,29		Total		1560,29
Nett Displacement		62099,91				
		FINAL DRAFT		DECEMBER 06, 2025/ 10:00 LT TO 11:30 LT		
		Aft	Mid	Ford		
Port	6,6600	5,6000	4,9000			
Starboard	6,7000	5,6500	4,9200			
Mean	6,6800	5,6250	4,9100	Tpc		52,790
Corr'n to Perpendicular	-0,0137	-0,0053	-0,0640	Lcf (-Ford)		-6,178
Draught	6,6663	5,6197	4,8460	Trim		1,8203
3/4 Mean Draught	Extreme	5,6538		Mct+		636,09
Disp @ 1,0250		27483,24		Mct-		604,85
Trim Correction A		-320,31				
Trim Correction B		27,93		IFO & DO		1214,99
Corrected Displacement		27190,86		Fresh & DW		192,00
Density of Dock Water		1,0235		Ballast		14031,60
Displacement @ Density		27151,07		Other		28,00
Variables		15466,59		Total		15466,59
Nett Displacement		11684,48				
Cargo discharged		50.415,43				
Dist of Draught Marks	Arrival	Departure				
From Aft Perpendicular	10,900	-1,400				
From Mid Perpendicular	-0,540	-0,540				
From Ford Perpendicular	-6,520	-6,520				
Sea water densimeter	AllaFrance, Serie # 4107360					

Remarks: Initial draft survey was done with 0.5 meter swell // Final draft survey was done with 0,6 meter swell

Mr. HECTOR CAMPOS C
 Draught Surveyor



M.V. GENCO RHONE

 Chief officer Mr. BABU SERAN SATHISH
 MV GENCO RHONE Voy. 2505
 Chief Officer Form FT_MAR4_01

Revised by **HECTOR CAMPOS C** Approved by **JAIME LOPEZ** Versión 9 / Junio 1, 2020

In accepting this certificate it is agreed that the extent of the obligation of this Company with respect there to is limited to furnishing a surveyor believed to be competent, and in the making of this certificate the surveyor is acting impartially and to the best of his ability and no liability shall attach to the Company or the surveyor for the accuracy there off. Our responsibility can never exceed the amount of our fees.