



ALS Inspection Chile SpA
 Limache 3405, Office 61
 Viña del Mar, CHILE
 T +56 32 2545 500

Arica - Iquique - Antofagasta - Valparaíso - Santiago - San Antonio - Talcahuano - Puerto Montt - Punta Arenas

Draught Survey Certificate

Report Nr. **PMO-2605-1778** Date issued **May 18, 2026**
 Port of survey **Terminal San Jose - Calbuco**
 Ship's name **BL IVY**
 Type of Cargo **Eucalyptus Nitens Woodchips in Bulk** Cargo loaded **45,303.39 MT**

		INITIAL DRAFT		May 14, 2026 / 1700 to 1730 Lt	
	Aft	Mid	Ford	L.Ship	
Port	8.2200	7.4200	6.5000	LBP	11758.00
Starboard	8.2500	7.4600	6.5000		205.00
Mean	8.2350	7.4400	6.5000	Tpc	65.349
Corr'n to Perpendicular	0.1093	-0.0046	-0.0237	Lcf (-Ford)	-2.641
Draught	8.3443	7.4354	6.4763	Trim	1.8680
3/4 Mean Draught	Extreme	7.4291		Mct+	840.26
Disp @ 1.0250		44389.57		Mct-	792.09
Trim Correction A		-157.26			
Trim Correction B		41.00		IFO & DO	1288.91
Corrected Displacement		44273.31		Fresh & DW	316.00
Density of Dock Water		1.0240		Ballast	30496.67
Displacement @ Density		44230.12		Other	0.00
Variables		32101.58		Total	32101.58
Nett Displacement		12128.54			
		-FINAL DRAFT		May 18, 2026 / 2000 to 2030 Lt	
	Aft	Mid	Ford		
Port	11.4400	9.6000	7.6000		
Starboard	11.4300	9.6300	7.6500		
Mean	11.4350	9.6150	7.6250	Tpc	68.730
Corr'n to Perpendicular	0.2401	-0.0100	-0.0520	Lcf (-Ford)	0.740
Draught	11.6751	9.6050	7.5730	Trim	4.1021
3/4 Mean Draught	Extreme	9.609763		Mct+	975.02
Disp @ 1.0250		59003.30		Mct-	914.25
Trim Correction A		101.77			
Trim Correction B		249.41		IFO & DO	1286.11
Corrected Displacement		59354.48		Fresh & DW	303.00
Density of Dock Water		1.0250		Ballast	333.44
Displacement @ Density		59354.48		Other	0.00
Variables		1922.55		Total	1922.55
Nett Displacement		57431.93			
Cargo loaded		45,303.39			
Dist of Draught Marks	Arrival	Departure			
From Aft Perpendicular	12.000	12.000			
From Mid Perpendicular	-0.500	-0.500			
From Ford Perpendicular	-2.600	-2.600			
Sea water densimeter	AllaFrance, Serie # 320754				

+ Marks forward of perpendicular +ive
 Marks aft of perpendicular -ive

Remarks: At initial & final draught survey there were 0,10 mts swell abt



Mr. Aaron Bustos A.
 Draught Surveyor



Remark: received only.

Chief officer Mr: Chao Shen
 MV BL IVY

DRAUGHT SURVEY CERTIFICATE		Form FT_MAR4_01	
Revised by	A. Bustos	Approved by	J. Lopez
		Versión 9 / Junio 1, 2020	

In accepting this certificate it is agreed that the extent of the obligation of this Company with respect there to is limited to furnishing a surveyor believed to be competent, and in the making of this certificate the surveyor is acting impartially and to the best of his ability and no liability shall attach to the Company or the surveyor for the accuracy there off. Our responsibility can never exceed the amount of our fees.