



ALS Inspection Chile SpA  
 Limache 3405, Office 61  
 Viña del Mar, CHILE  
 T +56 32 2545 500

Arica - Iquique - Antofagasta - Valparaíso - Santiago - San Antonio - Talcahuano - Puerto Montt - Punta Arenas

# Draught Survey Certificate

Report Nr. **THO-2601-0322** Date issued **February 26, 2026**  
 Port of survey **PCF-CORONEL**  
 Ship's name **JOSCO DEZHOU Voy. 097**  
 Type of Cargo **CLINKER IN BULK** Cargo discharged **33,827.22 MT**

		INITIAL DRAFT		February 22, 2026 12:55 LT to 13:30 LT		
		Aft	Mid	Ford		
Port	11.4400	11.3100	11.1500	L.Ship	10740.00	
Starboard	11.3500	11.2000	11.1200	LBP	197.00	
Mean	11.3950	11.2550	11.1350	Tpc	60.100	
Corr'n to Perpendicular	0.0135	0.0000	-0.0063	Lcf (-Ford)	3.375	
Draught	11.4085	11.2550	11.1287	Trim	0.2798	
3/4 Mean Draught	<b>Extreme</b>		11.2584	Mct+	868.47	
Disp @	1.0250	61741.47		Mct-	857.00	
Trim Correction A			28.81			
Trim Correction B			0.23	IFO & DO	607.53	
Corrected Displacement			61770.51	Fresh & DW	240.00	
Density of Dock Water			1.0245	Ballast	188.55	
Displacement @ Density			61740.38	Other	0.00	
Variables			1036.08	Total	1036.08	
Nett Displacement			60704.30			
		FINAL DRAFT		February 26, 2026 20:10 LT to 21:30 LT		
		Aft	Mid	Ford		
Port	8.0500	6.7500	5.9200			
Starboard	8.0500	7.1000	6.0200			
Mean	8.0500	6.9250	5.9700	Tpc	55.900	
Corr'n to Perpendicular	0.0109	0.0000	-0.0483	Lcf (-Ford)	-3.282	
Draught	8.0609	6.9250	5.9217	Trim	2.1392	
3/4 Mean Draught	<b>Extreme</b>		6.9416	Mct+	715.53	
Disp @	1.0250	36569.74		Mct-	680.06	
Trim Correction A			-199.22			
Trim Correction B			41.20	IFO & DO	589.70	
Corrected Displacement			36411.72	Fresh & DW	223.00	
Density of Dock Water			1.0245	Ballast	8677.18	
Displacement @ Density			36393.96	Other	27.00	
Variables			9516.88	Total	9516.88	
Nett Displacement			26877.08			
Cargo discharged			<b>33,827.22</b>			
Dist of Draught Marks	Arrival	Departure				
From Aft Perpendicular	9.520	1.000		+		
From Mid Perpendicular	0.000	0.000		Marks forward of perpendicular +ive		
From Ford Perpendicular	-4.450	-4.450		Marks aft of perpendicular -ive		
Sea water densimeter	AllaFrance, Serie # 4107360					

Remarks: Initial draft survey was done with 1.2 meter swell // Final draft survey was done with 1,5 meter swell

Héctor Campos C  
 Draught Surveyor



Chief officer Gu Xiaopeng

M/V JOSCO DEZHOU Voy. 097

Revised by	<b>Héctor Campos C</b>	Approved by	<b>Jaime Lopez</b>	Form FT_MAR4_01
			Version 9 / Junio 1, 2020	

In accepting this certificate it is agreed that the extent of the obligation of this Company with respect there to is limited to furnishing a surveyor believed to be competent, and in the making of this certificate the surveyor is acting impartially and to the best of his ability and no liability shall attach to the Company or the surveyor for the accuracy there off. Our responsibility can never exceed the amount of our fees.