



Arica - Iquique - Antofagasta - Valparaíso - Santiago - San Antonio - Talcahuano - Puerto Montt - Punta Arenas

Draught Survey Certificate

Report Nr. ANF-2509-2057 Date issued November 21, 2025
 Port of survey Mejillones, Terminal Mejillones Pier No 1
 Ship's name NALUHU
 Type of Cargo CEMENT CLINKER IN BULK Cargo discharged 18249,41 MT

		INITIAL DRAFT		Nov.16,2025 (17:30 Hrs -18:30 Hrs)	
	Aft	Mid	Ford	L.Ship	
Port	8,0500	7,9200	7,7100	LBP	9695,00
Starboard	7,7200	7,6200	7,4900		185,60
Mean	7,8850	7,7700	7,6000	Tpc	54,254
Cor'n to Perpendicular	0,0143	-0,0007	-0,0194	Lcf (-Ford)	-2,996
Draught	7,8993	7,7693	7,5806	Trim	0,3187
3/4 Mean Draught	Extreme 7,7620			Mct+	694,89
Disp @ 1,0250	39293,80			Mct-	649,26
Trim Correction A	-27,91				
Trim Correction B	1,25			IFO & DO	379,36
Corrected Displacement	39267,14			Fresh & DW	160,00
Density of Dock Water	1,0250			Ballast	10270,30
Displacement @ Density	39267,14			Other	0,00
Variables	10809,66			Total	10809,66
Nett Displacement	28457,48				
		FINAL DRAFT		Nov.21,2025 (07:30 Hrs -08:30 Hrs)	
	Aft	Mid	Ford		
Port	5,4900	5,2800	5,2400		
Starboard	5,5700	5,4400	5,3100		
Mean	5,5300	5,3600	5,2750	Tpc	52,060
Cor'n to Perpendicular	0,0128	-0,0006	-0,0174	Lcf (-Ford)	-6,100
Draught	5,5428	5,3594	5,2576	Trim	0,2852
3/4 Mean Draught	Extreme 5,3696			Mct+	605,66
Disp @ 1,0250	26623,92			Mct-	590,55
Trim Correction A	-48,80				
Trim Correction B	0,33			IFO & DO	366,38
Corrected Displacement	26575,45			Fresh & DW	140,00
Density of Dock Water	1,0250			Ballast	15861,00
Displacement @ Density	26575,45			Other	0,00
Variables	16367,38			Total	16367,38
Nett Displacement	10208,07				
Cargo discharged	18249,41				
Dist of Draught Marks	Arrival	Departure			
From Aft Perpendicular	8,350	8,350			
From Mid Perpendicular	-0,400	-0,400			
From Ford Perpendicular	-11,300	-11,300			
Sea water densimeter	AllaFrance, Serie # 310186				

Remarks: At initial & final draught survey there were 0,50 mts swell abt

Ship's Remark: All cargo discharged as per B/L. No cargo remains on board.

Ivan Meneses Arraga
 Draught Surveyor



Chief officer Mr. MOHAMMAD SIRAJUL ISLAI
 MV NALUHU

DRAUGHT SURVEY CERTIFICATE				Form FT MAR4 01
Revised by	M. Lopez	Approved by	J. Lopez	Versión 9 / Junio 1, 2020

In accepting this certificate it is agreed that the extent of the obligation of this Company with respect there to is limited to furnishing a surveyor believed to be competent, and in the making of this certificate the surveyor is acting impartially and to the best of his ability and no liability shall attach to the Company or the surveyor for the accuracy there off. Our responsibility can never exceed the amount of our fees.