



Arica - Iquique - Antofagasta - Valparaíso - Santiago - San Antonio - Talcahuano - Puerto Montt - Punta Arenas

Draught Survey Certificate

Report Nr.
 Port of survey
 Ship's name
 Type of Cargo

IQQ-2510-2117
Caleta Patillos, Terminal N° 1, Chile
OCEAN DIAMOND
Salt in bulk

Date issued October 11, 2025

Cargo loaded **24021 MT**

		INITIAL DRAFT		October 10th 2025 / 11:00 to 11:50 LT		
		Aft	Mid	Ford	LShip	
Port	6.3100	5.7600	5.0500	LBP	9687.00	
Starboard	6.2100	5.0800	4.5500			
Mean	6.2600	5.4200	4.8000	Tpc	52.092	
Corr'n to Perpendicular	0.0735	-0.0035	-0.0994	Lcf (-Ford)	-6.070	
Draught	6.3335	5.4165	4.7006	Trim	1.6329	
3/4 Mean Draught	Extreme	5.4416				
Disp @ 1.0250	26998.32		Mct+	607.05		
Trim Correction A	-278.19		Mct-	591.59		
Trim Correction B	11.11					
Corrected Displacement	26731.24		IFO & DO	627.24		
Density of Dock Water	1.0260		Fresh & DW	180.00		
Displacement @ Density	26757.32		Ballast	15915.59		
Variables	16722.83		Other	0.00		
Nett Displacement	10034.49		Total	16722.83		
		FINAL DRAFT		October 11th 2025 / 07:35 to 08:50 LT		
		Aft	Mid	Ford		
Port	8.5000	7.9200	7.5400			
Starboard	8.5000	8.0200	7.6000			
Mean	8.5000	7.9700	7.5700	Tpc	54.518	
Corr'n to Perpendicular	0.0081	-0.0022	-0.0608	Lcf (-Ford)	-2.554	
Draught	8.5081	7.9678	7.5092	Trim	0.9989	
3/4 Mean Draught	Extreme	7.9780				
Disp @ 1.0250	40468.20		Mct+	703.69		
Trim Correction A	-74.94		Mct-	659.12		
Trim Correction B	11.98					
Corrected Displacement	40405.24		IFO & DO	624.71		
Density of Dock Water	1.0250		Fresh & DW	180.00		
Displacement @ Density	40405.24		Ballast	5544.76		
Variables	6349.47		Other	0.00		
Nett Displacement	34055.77		Total	6349.47		
Cargo loaded	24021					
Dist of Draught Marks	Arrival	Departure				
From Aft Perpendicular	8.350	1.500		+		
From Mid Perpendicular	-0.400	-0.400		Marks forward of perpendicular +ive		
From Ford Perpendicular	-11.300	-11.300		Marks aft of perpendicular -ive		
Sea water densimeter	Allafrance, Serie # 310139					

Remarks: At initial & final draught survey there were 0,50 mts swell abt

SHIP'S REMARK: INITIAL AND FINAL DRAFT SURVEYS WERE CONDUCTED OFFSHORE AND AFT 1.0 METERS SWELL

Mr. Miguel Cortes Fuentes
 Draught Surveyor



Chief officer Mr. Utkan Deniz Kaptan
 MV OCEAN DIAMOND

DRAUGHT SURVEY CERTIFICATE		Form FT_MAR4_01	
Revised by	M. Cortes	Approved by	M. Palma
		Versión 9 / Junio 1, 2020	

In accepting this certificate it is agreed that the extent of the obligation of this Company with respect there to is limited to furnishing a surveyor believed to be competent, and in the making of this certificate the surveyor is acting impartially and to the best of his ability and no liability shall attach to the Company or the surveyor for the accuracy there off. Our responsibility can never exceed the amount of our fees.



Arica - Iquique - Antofagasta - Valparaiso - Santiago - San Antonio - Talcahuano - Puerto Montt - Punta Arenas

Draught Survey Certificate

Report Nr.
Port of survey
Ship's name
Type of Cargo

IQQ-2510-2117
Caleta Patillos, Terminal N° 1, Chile
OCEAN DIAMOND
Salt in bulk

Date issued **October 12, 2025**

Cargo loaded **47543 MT**

		INITIAL DRAFT		October 10th 2025 / 11:00 to 11:50 LT	
	Aft	Mid	Ford	LShip	
Port	6.3100	5.7600	5.0500	LBP	9687.00
Starboard	6.2100	5.0800	4.5500		185.60
Mean	6.2600	5.4200	4.8000	Tpc	52.092
Corr'n to Perpendicular	0.0735	-0.0035	-0.0994	Lcf (-Ford)	-6.070
Draught	6.3335	5.4165	4.7006	Trim	1.6329
3/4 Mean Draught	Extreme		5.4416	Mct+	607.05
Disp @ 1.0250			26998.32	Mct-	591.59
Trim Correction A			-278.19		
Trim Correction B			11.11	IFO & DO	627.24
Corrected Displacement			26731.24	Fresh & DW	180.00
Density of Dock Water			1.0260	Ballast	15915.59
Displacement @ Density			26757.32	Other	0.00
Variables			16722.83	Total	16722.83
Nett Displacement			10034.49		

		FINAL DRAFT		October 12th 2025 / 04:30 to 06:00 LT	
	Aft	Mid	Ford		
Port	11.3900	11.2300	11.0000		
Starboard	11.3600	11.1900	10.9700		
Mean	11.3750	11.2100	10.9850	Tpc	56.980
Corr'n to Perpendicular	0.0196	-0.0009	-0.0266	Lcf (-Ford)	2.121
Draught	11.3946	11.2091	10.9584	Trim	0.4362
3/4 Mean Draught	Extreme		11.2010	Mct+	785.97
Disp @ 1.0250			58494.70	Mct-	769.34
Trim Correction A			28.40		
Trim Correction B			0.85	IFO & DO	623.28
Corrected Displacement			58523.95	Fresh & DW	180.00
Density of Dock Water			1.0250	Ballast	142.95
Displacement @ Density			58523.95	Other	0.00
Variables			946.23	Total	946.23
Nett Displacement			57577.72		

Cargo loaded	47543	
Dist of Draught Marks	Arrival	Departure
From Aft Perpendicular	8.350	8.350
From Mid Perpendicular	-0.400	-0.400
From Ford Perpendicular	-11.300	-11.300
Sea water densimeter	AllaFrance, Serie # 310139	

+
Marks forward of perpendicular +ive
Marks aft of perpendicular -ive

Remarks: At initial & final draught survey there were 0,90 mts swell abt

SHIP'S REMARK: INITIAL AND FINAL DRAFT SURVEY CONDUCTED OFFSHORE AND AFT 1,0 METERS SWELL

Mr. Miguel Cortés Fuentes
Draught Surveyor



Chief officer Mr. Utkan Deniz Kaptan
MV OCEAN DIAMOND
Stamp: MV OCEAN DIAMOND, CHIEF OFFICER

DRAUGHT SURVEY CERTIFICATE		Form FT_MAR4_01	
Revised by	M. Cortes	Approved by	M. Palma
		Versión 9 / Junio 1, 2020	

In accepting this certificate it is agreed that the extent of the obligation of this Company with respect there to is limited to furnishing a surveyor believed to be competent, and in the making of this certificate the surveyor is acting impartially and to the best of his ability and no liability shall attach to the Company or the surveyor for the accuracy thereof. Our responsibility can never exceed the amount of our fees.



Arica - Iquique - Antofagasta - Valparaiso - Santiago - San Antonio - Talcahuano - Puerto Montt - Punta Arenas

Draught Survey Certificate

Report Nr. IQQ-2510-2117 Date issued October 12, 2025
 Port of survey Caleta Patillos, Terminal N° 1, Chile
 Ship's name OCEAN DIAMOND
 Type of Cargo Salt in bulk Cargo loaded 49450 MT

		INITIAL DRAFT		October 10th 2025 / 11:00 to 11:50 LT	
	Aft	Mid	Ford	LShip	
Port	6.3100	5.7600	5.0500	LBP	9687.00
Starboard	6.2100	5.0800	4.5500		185.60
Mean	6.2600	5.4200	4.8000	Tpc	52.092
Corr'n to Perpendicular	0.0735	-0.0035	-0.0994	Lcf (-Ford)	-6.070
Draught	6.3335	5.4165	4.7006	Trim	1.6329
3/4 Mean Draught	Extreme 5.4416			Mct+	607.05
Disp @ 1.0250			26998.32	Mct-	591.59
Trim Correction A			-278.19		
Trim Correction B			11.11	IFO & DO	627.24
Corrected Displacement			26731.24	Fresh & DW	180.00
Density of Dock Water			1.0260	Ballast	15915.59
Displacement @ Density			26757.32	Other	0.00
Variables			16722.83	Total	16722.83
Nett Displacement			10034.49		
		FINAL DRAFT		October 12th 2025 / 09: 45 to 10:30 LT	
	Aft	Mid	Ford		
Port	11.5600	11.5500	11.4900		
Starboard	11.5600	11.5400	11.4900		
Mean	11.5600	11.5450	11.4900	Tpc	57.150
Corr'n to Perpendicular	0.0035	-0.0002	-0.0048	Lcf (-Ford)	2.380
Draught	11.5635	11.5448	11.4852	Trim	0.0783
3/4 Mean Draught	Extreme 11.5397			Mct+	789.32
Disp @ 1.0250			60427.29	Mct-	776.60
Trim Correction A			5.74		
Trim Correction B			0.02	IFO & DO	621.69
Corrected Displacement			60433.05	Fresh & DW	180.00
Density of Dock Water			1.0250	Ballast	146.95
Displacement @ Density			60433.05	Other	0.00
Variables			948.64	Total	948.64
Nett Displacement			59484.41		
Cargo loaded			49450		
Dist of Draught Marks	Arrival	Departure			
From Aft Perpendicular	8.350	8.350			
From Mid Perpendicular	-0.400	-0.400			
From Ford Perpendicular	-11.300	-11.300			
Sea water densimeter	AllaFrance, Serie # 310139				

Remarks: At initial & final draught survey there were 1,50 mts swell abt

SHIP'S REMARK: INITIAL AND FINAL DRAFT SURVEYS WERE CONDUCTED OFFSHORE AND ARI 1.5 METERS SWELL

[Signature]
 Mr. Miguel Cortes Fuentes
 Draught Surveyor



[Signature]
 Chief officer Mr. Utkan Deniz Kaptan
 MV OCEAN DIAMOND
 Form FT_MAR4_01

DRAUGHT SURVEY CERTIFICATE				Version 9 / Junio 1, 2020	
Revised by	M. Cortes	Approved by	M. Palma		

In accepting this certificate it is agreed that the extent of the obligation of this Company with respect there to is limited to furnishing a surveyor believed to be competent, and in the making of this certificate the surveyor is acting impartially and to the best of his ability and no liability shall attach to the Company or the surveyor for the accuracy there off. Our responsibility can never exceed the amount of our fees.