



Arica - Iquique - Antofagasta - Valparaíso - Santiago - San Antonio - Talcahuano - Puerto Montt - Punta Arenas

# Draught Survey Certificate

Report Nr. **ANF-2603-1263** Date issued **April 2, 2026**  
 Port of survey **Mejillones, Terminal Andino, Chile**  
 Ship's name **Marla Acropolis**  
 Type of Cargo **Soda Ash Dense in Bulk** Cargo discharged **25069,36 MT**

		INITIAL DRAFT		Mar.31,2026 (03:00 Hrs -04:00 Hrs)		
		Aft	Mid	Ford	L.Ship	
Port	9,5900	9,5000	9,2200	LBP	10607,00	196,80
Starboard	9,5000	9,3500	9,2000			
Mean	9,5450	9,4250	9,2100	Tpc	58,385	
Corr'n to Perpendicular	0,0230	-0,0011	-0,0046	Lcf (-Ford)	0,619	
Draught	9,5680	9,4239	9,2054	Trim	0,3626	
3/4 Mean Draught	<b>Extreme</b>	9,4146		Mct+	805,24	
Disp @	1,0250	50540,94		Mct-	765,59	
Trim Correction A		6,66				
Trim Correction B		1,32		IFO & DO	779,72	
Corrected Displacement		50548,92		Fresh & DW	304,00	
Density of Dock Water		1,0250		Ballast	83,61	
Displacement @ Density		50548,92		Other	0,00	
Variables		1167,33		Total	1167,33	
Nett Displacement		49381,59				

		FINAL DRAFT		Apr.02,2026 (02:40 Hrs -03:40 Hrs)		
		Aft	Mid	Ford		
Port	7,8500	7,3800	6,8400			
Starboard	7,8000	7,3300	6,7800			
Mean	7,8250	7,3550	6,8100	Tpc	56,450	
Corr'n to Perpendicular	0,0698	-0,0033	-0,0140	Lcf (-Ford)	-2,490	
Draught	7,8948	7,3517	6,7960	Trim	1,0988	
3/4 Mean Draught	<b>Extreme</b>	7,3501		Mct+	727,42	
Disp @	1,0250	38692,04		Mct-	695,25	
Trim Correction A		-78,48				
Trim Correction B		9,87		IFO & DO	773,30	
Corrected Displacement		38623,43		Fresh & DW	304,00	
Density of Dock Water		1,0250		Ballast	13233,90	
Displacement @ Density		38623,43		Other	0,00	
Variables		14311,20		Total	14311,20	
Nett Displacement		24312,23				
Cargo discharged		<b>25069,36</b>				

Dist of Draught Marks	Arrival	Departure
From Aft Perpendicular	12,500	12,500
From Mid Perpendicular	-0,600	-0,600
From Ford Perpendicular	-2,500	-2,500
Sea water densimeter	AllaFrance, Serie # 320699	

+ Marks forward of perpendicular +ive  
 Marks aft of perpendicular -ive

Remarks: At initial & Final Draught Survey There Were 0,50 mts Swell Abt



Ivan Meneses Arraga  
 Draught Surveyor



Chief officer Mr. Roble Virgil Araña  
 MV Marla Acropolis



DRAUGHT SURVEY CERTIFICATE		Form FT_MAR4_01	
Revised by	M. Lopez	Approved by	J. Lopez
		Versión 9 / Junio 1, 2020	

In accepting this certificate it is agreed that the extent of the obligation of this Company with respect there to is limited to furnishing a surveyor believed to be competent, and in the making of this certificate the surveyor is acting impartially and to the best of his ability and no liability shall attach to the Company or the surveyor for the accuracy there off. Our responsibility can never exceed the amount of our fees.