

Dampskibsselskabet NORDEN A/S (As Agents to Owners) - Bunker checklist				
PRIOR SUPPLY	YES	NO	N/A	If No or N/A Note:
Confirm ordered quantity(ies) with barge captain and that you have the same quantity orders.	/			
All bunker related tanks are manually sounded on board own vessel and Barge	/			
It has been visually confirmed that a continuous drip sampler equipment is installed at Barge manifold	/			
<b>DURING SUPPLY</b>				
It is visually confirmed that continuous drip sampler remains in operation throughout the entire bunker ops	/			
Quantity delivered/received comparison checks are being done frequently with barge captain via VHF	/			
<b>AFTER SUPPLY</b>				
All bunker related tanks are manually sounded on board own vessel and Barge	/			
Confirm no discrepancy (above 2mt) between supplied BDN - and received vessel figures	/			
Ensure by psychical witness that the Barge representative sample being sealed and stated in the BDN is the sample which has been taken as a continuous drip sample.	/			

**TO BE RETURNED ON EMAIL TOGETHER WITH BDN**

Chief Engineer  

Master 