



ALS Inspection Chile SpA

Limache 3405, Office 61

Viña del Mar, CHILE

T +56 32 2545 500

Arica - Iquique - Antofagasta - Valparaíso - Santiago - San Antonio - Talcahuano - Puerto Montt - Punta Arenas

Draught Survey Certificate

Report Nr. **ANF-2601-0240** Date issued **January 21, 2026**
 Port of survey **Punta Padrones, Chile**
 Ship's name **COPIHUE TIGER**
 Type of Cargo **Copper Concentrate** Cargo loaded **10455.60 WMT**

| | | INITIAL DRAFT | | January 19, 2026/ 2040 to 2200 LT | | |
|-------------------------|----------------------------|-----------------|---------|-----------------------------------|----------|--------|
| | | Aft | Mid | Ford | L.Ship | |
| Port | 9.4500 | 8.9500 | 8.5500 | LBP | 9743.00 | 185.79 |
| Starboard | 9.3700 | 8.8700 | 8.5300 | | | |
| Mean | 9.4100 | 8.9100 | 8.5400 | Tpc | 54.700 | |
| Corr'n to Perpendicular | 0.0568 | -0.0025 | -0.0106 | Lcf (-Ford) | 0.450 | |
| Draught | 9.4668 | 8.9075 | 8.5294 | Trim | 0.9374 | |
| 3/4 Mean Draught | Extreme | 8.9302 | | Mct+ | 707.82 | |
| Disp @ 1.0250 | | 44921.34 | | Mct- | 670.60 | |
| Trim Correction A | | 12.42 | | | | |
| Trim Correction B | | 8.80 | | IFO & DO | 1188.71 | |
| Corrected Displacement | | 44942.56 | | Fresh & DW | 281.00 | |
| Density of Dock Water | | 1.0250 | | Ballast | 12764.70 | |
| Displacement @ Density | | 44942.56 | | Other | 0.00 | |
| Variables | | 14234.41 | | Total | 14234.41 | |
| Nett Displacement | | 30708.15 | | | | |
| | | FINAL DRAFT | | January 21, 2026/ 0500 to 0610 LT | | |
| | | Aft | Mid | Ford | | |
| Port | 12.0700 | 10.6300 | 9.0500 | | | |
| Starboard | 12.0700 | 10.6300 | 9.0500 | | | |
| Mean | 12.0700 | 10.6300 | 9.0500 | Tpc | 56.276 | |
| Corr'n to Perpendicular | 0.1970 | -0.0088 | -0.0368 | Lcf (-Ford) | 2.962 | |
| Draught | 12.2670 | 10.6212 | 9.0132 | Trim | 3.2538 | |
| 3/4 Mean Draught | Extreme | 10.6259 | | Mct+ | 766.12 | |
| Disp @ 1.0250 | | 54330.07 | | Mct- | 731.45 | |
| Trim Correction A | | 291.93 | | | | |
| Trim Correction B | | 98.78 | | IFO & DO | 1186.13 | |
| Corrected Displacement | | 54720.78 | | Fresh & DW | 281.00 | |
| Density of Dock Water | | 1.0250 | | Ballast | 12089.90 | |
| Displacement @ Density | | 54720.78 | | Other | 0.00 | |
| Variables | | 13557.03 | | Total | 13557.03 | |
| Nett Displacement | | 41163.75 | | | | |
| Cargo loaded | | 10455.60 | | | | |
| Dist of Draught Marks | Arrival | Departure | | | | |
| From Aft Perpendicular | 11.250 | 11.250 | | | | |
| From Mid Perpendicular | -0.500 | -0.500 | | | | |
| From Ford Perpendicular | -2.100 | -2.100 | | | | |
| Sea water densimeter | AllaFrance, Serie # 253496 | | | | | |

Remarks: At initial & final draught survey there were 0,30 mts swell abt



Mr. Mauricio Lopez Briones
Draught Surveyor



[Signature]
 Chief officer Mr. Wilson Devela
 MV COPIHUE TIGER



DRAUGHT SURVEY CERTIFICATE
 Revised by **M. Lopez** Approved by **J. Lopez** Form FT_MAR4_01
 Versión 9 / Junio 1, 2020

In accepting this certificate it is agreed that the extent of the obligation of this Company with respect there to is limited to furnishing a surveyor believed to be competent, and in the making of this certificate the surveyor is acting impartially and to the best of his ability and no liability shall attach to the Company or the surveyor for the accuracy there off. Our responsibility can never exceed the amount of our fees.