



ALS Inspection Chile SpA
 Limache 3405, Office 61
 Viña del Mar, CHILE
 T +56 32 2545 500

Arica - Iquique - Antofagasta - Valparaíso - Santiago - San Antonio - Talcahuano - Puerto Montt - Punta Arenas

Draught Survey Certificate

Report Nr. **ANF-2601-0331** Date issued **January 29, 2026**
 Port of survey **Mejillones, Terminal Andino**
 Ship's name **SANTA MARIA**
 Type of Cargo **Soda Ash Dense in Bulk** Cargo discharged **19839.21 MT**

		INITIAL DRAFT		Jan.28,2026 (17:50 Hrs -18:50 Hrs)		
		Aft	Mid	Ford	L.Ship	
Port	10.4000	9.9200	9.3000	LBP	10999.00	195.00
Starboard	10.4000	9.8700	9.3700			
Mean	10.4000	9.8950	9.3350	Tpc	59.430	
Corr'n to Perpendicular	0.0527	0.0000	-0.0135	Lcf (-Ford)	-0.336	
Draught	10.4527	9.8950	9.3215	Trim	1.1312	
3/4 Mean Draught	Extreme	9.8930		Mct+	860.42	
Disp @ 1.0250		53394.70		Mct-	813.25	
Trim Correction A		-11.58				
Trim Correction B		15.48		IFO & DO	906.02	
Corrected Displacement		53398.60		Fresh & DW	256.00	
Density of Dock Water		1.0250		Ballast	174.64	
Displacement @ Density		53398.60		Other	0.00	
Variables		1336.66		Total	1336.66	
Nett Displacement		52061.94				
		INTERMEDIA DRAFT		Jan.29,2026 (17:10 Hrs -18:10 Hrs)		
		Aft	Mid	Ford		
Port	7.8000	7.3000	6.9500			
Starboard	7.7700	7.1900	6.9300			
Mean	7.7850	7.2450	6.9400	Tpc	56.483	
Corr'n to Perpendicular	0.0418	0.0000	-0.0107	Lcf (-Ford)	-4.303	
Draught	7.8268	7.2450	6.9293	Trim	0.8975	
3/4 Mean Draught	Extreme	7.2783		Mct+	739.43	
Disp @ 1.0250		38247.31		Mct-	701.23	
Trim Correction A		-111.86				
Trim Correction B		7.89		IFO & DO	903.70	
Corrected Displacement		38143.34		Fresh & DW	256.00	
Density of Dock Water		1.0250		Ballast	4760.91	
Displacement @ Density		38143.34		Other	0.00	
Variables		5920.61		Total	5920.61	
Nett Displacement		32222.73				
Cargo discharged		19839.21				
Dist of Draught Marks	Arrival	Departure				
From Aft Perpendicular	9.080	9.080		+		
From Mid Perpendicular	0.000	0.000		Marks forward of perpendicular +ive		
From Ford Perpendicular	-2.330	-2.330		Marks aft of perpendicular -ive		
Sea water densimeter	AllaFrance, Serie # 310186					

Remarks: At initial & Final Draught Survey There Were 0,50 mts Swell Abt



0795612304890

Ivan Meneses Arraga
 Draught Surveyor



Chief officer Mr. Jerwin Paredes
 MV SANTA MARIA

MV SANTA MARIA
 SINGAPORE
 IMO NO: 9675779
 IGT/INT: 31802/20098

DRAUGHT SURVEY CERTIFICATE		Form FT_MAR4_01	
Revised by	M. Lopez	Approved by	J. Lopez
		Versión 9 / Junio 1, 2020	

In accepting this certificate it is agreed that the extent of the obligation of this Company with respect there to is limited to furnishing a surveyor believed to be competent, and in the making of this certificate the surveyor is acting impartially and to the best of his ability and no liability shall attach to the Company or the surveyor for the accuracy there off. Our responsibility can never exceed the amount of our fees.