



ALS Inspection Chile SpA  
 Limache 3405, Office 61  
 Viña del Mar, CHILE  
 T +56 32 2545 500

Arica - Iquique - Antofagasta - Valparaíso - Santiago - San Antonio - Talcahuano - Puerto Montt - Punta Arenas

# Draught Survey Certificate

Report Nr. **PMO-2605-1729** Date issued **May 24, 2026**  
 Port of survey **Terminal Maritimo Patagonia**  
 Ship's name **SAGITTARIUS V.098A**  
 Type of Cargo **Corn & Corn gluten meal in Bulk** Cargo discharged **24101.25 MT**

		<b>INITIAL DRAFT</b>		<b>May 18, 2026 / 1420 to 1450 Lt</b>	
	Aft	Mid	Ford	L.Ship	
Port	9.0800	9.0000	8.8800	LBP	6245.00
Starboard	9.1500	9.1000	8.8800		160.40
Mean	9.1150	9.0500	8.8800	Tpc	39.100
Corr'n to Perpendicular	0.0113	0.0000	-0.0023	Lcf (-Ford)	0.458
Draught	9.1263	9.0500	8.8777	Trim	0.2486
3/4 Mean Draught	<b>Extreme</b>	9.0380		Mct+	426.44
Disp @ 1.0250		31682.20		Mct-	405.16
Trim Correction A		2.78			
Trim Correction B		0.41		IFO & DO	738.48
Corrected Displacement		31685.39		Fresh & DW	54.00
Density of Dock Water		1.0200		Ballast	221.40
Displacement @ Density		31530.83		Other	0.00
Variables		1013.88		Total	1013.88
Nett Displacement		30516.95			
		<b>FINAL DRAFT</b>		<b>May 24, 2026 / 0415 to 0445 Lt</b>	
	Aft	Mid	Ford		
Port	5.0200	4.1500	3.4500		
Starboard	5.0200	4.3500	3.4800		
Mean	5.0200	4.2500	3.4650	Tpc	35.600
Corr'n to Perpendicular	0.0749	0.0000	-0.0154	Lcf (-Ford)	-5.300
Draught	5.0949	4.2500	3.4496	Trim	1.6453
3/4 Mean Draught	<b>Extreme</b>	4.2556		Mct+	330.41
Disp @ 1.0250		13842.16		Mct-	315.36
Trim Correction A		-193.54			
Trim Correction B		12.70		IFO & DO	796.87
Corrected Displacement		13661.32		Fresh & DW	39.00
Density of Dock Water		1.0240		Ballast	6396.42
Displacement @ Density		13647.99		Other	0.00
Variables		7232.29		Total	7232.29
Nett Displacement		6415.70			
Cargo discharged		<b>24101.25</b>			
Dist of Draught Marks	Arrival	Departure			
From Aft Perpendicular	7.300	7.300			
From Mid Perpendicular	0.000	0.000			
From Ford Perpendicular	-1.500	-1.500			
Sea water densimeter	AllaFrance, Serie # 320754				

Remarks: *At initial & final draught survey there were 0,10 mts swell abt*



Mr: Aaron Bustos A.  
 Draught Surveyor

Chief officer Mr: Ivan Torrento  
 MV SAGITTARIUS V.098A

DRAUGHT SURVEY CERTIFICATE  
 Revised by **A. Bustos** Approved by **J. Lopez**  
 Form FT\_MAR4\_01  
 Versión 9 / Junio 1, 2020

In accepting this certificate it is agreed that the extent of the obligation of this Company with respect there to is limited to furnishing a surveyor believed to be competent, and in the making of this certificate the surveyor is acting impartially and to the best of his ability and no liability shall attach to the Company or the surveyor for the accuracy there off. Our responsibility can never exceed the amount of our fees.