



ALS Inspection Chile SpA
 Limache 3405, Office 61
 Viña del Mar, CHILE
 T +56 32 2545 500

Arica - Iquique - Antofagasta - Valparaíso - Santiago - San Antonio - Talcahuano - Puerto Montt - Punta Arenas

Draught Survey Certificate

Report Nr. **THO-2604-1588** Date issued **May 21, 2026**
 Port of survey **CORONEL.CHILE**
 Ship's name **MAPLE WISDOM Voy.2601**
 Type of Cargo **COAL IN BULK** Cargo discharged **79633,23 MT**

		INITIAL DRAFT		MAY 14, 2026 18:00 lt to 19:30 lt hours	
	Aft	Mid	Ford	L.Ship	13205,70
Port	14,4500	14,5600	14,3500	LBP	225,50
Starboard	14,4500	14,5500	14,3500		
Mean	14,4500	14,5550	14,3500	Tpc	71,300
Corr'n to Perpendicular	0,0060	-0,0007	-0,0046	Lcf (-Ford)	3,991
Draught	14,4560	14,5543	14,3454	Trim	0,1106
3/4 Mean Draught	Extreme		14,5159	Mct+	1243,09
Disp @ 1,0250			95451,46	Mct-	1236,09
Trim Correction A			13,96		
Trim Correction B			0,02	IFO & DO	1511,30
Corrected Displacement			95465,44	Fresh & DW	250,00
Density of Dock Water			1,0250	Ballast	227,88
Displacement @ Density			95465,44	Other	0,00
Variables			1989,18	Total	1989,18
Nett Displacement			93476,26		
		FINAL DRAFT		MAY 21, 2026 03:35 lt to 05:20 lt hours	
	Aft	Mid	Ford		
Port	7,5700	5,7800	4,3500		
Starboard	7,5800	6,0600	4,5200		
Mean	7,5750	5,9200	4,4350	Tpc	64,900
Corr'n to Perpendicular	-0,0252	-0,0195	-0,1355	Lcf (-Ford)	-5,258
Draught	7,5498	5,9005	4,2995	Trim	3,2503
3/4 Mean Draught	Extreme		5,9065	Mct+	959,24
Disp @ 1,0250			36002,77	Mct-	915,39
Trim Correction A			-491,86		
Trim Correction B			102,72	IFO & DO	1488,60
Corrected Displacement			35613,63	Fresh & DW	227,00
Density of Dock Water			1,0250	Ballast	20055,00
Displacement @ Density			35613,63	Other	0,00
Variables			21770,60	Total	21770,60
Nett Displacement			13843,03		
Cargo discharged			79633,23		
Dist of Draught Marks	Arrival	Departure			
From Aft Perpendicular	12,280	-1,750			
From Mid Perpendicular	-1,350	-1,350			
From Ford Perpendicular	-9,400	-9,400			
Sea water densimeter	AllaFrance, Serie # 4107360				

Remarks: Initial draft survey was done with 0.5 meter swell // Final draft survey was done with 0,5 meter swell



JUAN RIQUELME O
 Draught Surveyor



Chief officer **GU XIAOTAO**
 MV MAPLE WISDOM Voy.2601

DRAUGHT SURVEY CERTIFICATE Form FT_MAR4_01
 Revised by **Héctor Campos C** Approved by **Jaime Lopez** Versión 9 / Junio 1, 2020

In accepting this certificate it is agreed that the extent of the obligation of this Company with respect there to is limited to furnishing a surveyor believed to be competent, and in the making of this certificate the surveyor is acting impartially and to the best of his ability and no liability shall attach to the Company or the surveyor for the accuracy there off. Our responsibility can never exceed the amount of our fees.